


Vacuum status



- HADES beamline:
 - SEM detectors will be installed next week,
 - 2 broken valves need to be replaced, a piece of beam pipe in production, when?
- HTP is still vented due to oil leak last beam time, will be closed when?
- mCBM to be closed this week

What is needed until September





- 1. HHD beam dump settings ready
- 2. TH_HTA settings ready
- 3. FRS preliminary settings ready, final settings responsibility of FRS
- 4. HADES needed for spill structure test (July 10) settings ready

Preliminary plan



- June 4-8: commissioning without beam:
 - check all the equipment and instrumentation on these beamlines
 - constantly play the sequences: HHD, HFS, HADES, HTA
 - test MIRKO-WebDAV-trim, start and test achiving system, etc, etc
- June 9-10: operator training weekend (UNILAC)
- June 11-15: beam commissioning of SIS18, HHD will be used
- When beam is ready is SIS18:
 - start commission HFS
 - commission TH_HTA when people are not working in HTA
 - commission HADES (cave closed for 2 days in last week of June)
 - alternatively use beam paths TH_HTP and TP_HTP to commission parts of the beam paths when caves remain open (tbc.)