

#### Progress on HADES beam line works

GSI Machine Meeting, March 28th, 2017

Mariusz Sapinski




### Outlook

- Introduction
- Optics changes magnet test with high current
- Changes to vacuum chambers
  - TH2DKA
  - star-shaped chambers in HADQD11 and 12
  - TH3MU1 chamber?
  - aperture increase of chambers inside TH2QD21 and 22
- Beam instrumentation
  - BLM system
  - Halo Monitors
  - Transmission monitors (SEMs)
- LSA
- Documentation
- Responsibilities





# improvement 2: decrease beam size in TH3MU1 (I)



- beam spot at target ca. 0.23x0.3 (mm)^2 (radius)
- green: alternative focusing scheme, blue: 2014 focusing scheme
- where is the catch? HELMHOLTZ

S. Ratschow, MM Dec 6th, 2016

## my personal ranking of the improvements

- improvement 1: new chamber for TH3MU1
  - nice to have. does not do any harm
- improvement 2: higher gradient for HADQD12
  - absolutely necessary. will solve the initial conflict between beam loss in TH3MU1 and small beam spot size at target
- improvement 3: star shaped chambers for HADQD11 and HADQD12
  - recommended. upgrades focusing system beyond current possibilities
- improvement 4: non heatable beam pipes for TH2QD2x
  - recommended. easy to build (standard round chamber)
  - could chambers of HADQD11 and HADQD12 be reused?
  - will allow to better exploit the possibilities of improvement 3
- additionally a beam diagnostics upgrade is foreseen
- WITH THESE UPGRADES IMPLEMENTED, THE BEAM LINE WILL BE IMHO WELL PREPARED FOR FUTURE HADES PION BEAM TIMES



S. Ratschow, MM Dec 6th, 2016




## Optics changes – magnet test with high current

- Test done on December 5<sup>th</sup>, 2016.
- Before test magnet current was limited to 271 A (10 T/m).
- During test: table operation with current 280 A (10.33 T/m) enough for the new optics.
- Tested also with 295 A for several hours large safety margin.





## Changes to vacuum chambers – TH2DKA




- Aperture limitation losses.
- BI removed the chamber.
- Larger-aperture chamber is in production.
- End of mechanical works expected mid-April.
- Similar aperture limitation is in TH2DK3, it will also be replaced.





# Changes to vacuum chambers – HADQD11/12





VC-1033284-A-000\_-\_Sternkammer - 2x VC-1033243-P-000\_-\_CF-Flansch DN200

HELMHOLTZ

VC-1033245-A-000\_-\_Sternkammer - 2x VC-1033243-P-000\_-\_CF-Flansch DN200

- Critical change for new optics.
- Design slowed down by thinking what to do with 5 vacuum ports and foil separating HADES and HEST vacuums.
- Design finished, approval process to be completed this week.
- Vertical and horizontal aperture increase from 60 to >90 mm.
- Expected delivery September the latest, montage to be discussed.



## Changes to vacuum chambers – TH3MU1



0,96 Max 0,82 0,67 0,52 0,076 -0,072 -0,22 -0,37 -0,52 -0,66 -0,96 -0,96 -1,1 Min • FEM study finished.

- Change not critical for new optics.
- Important if new optics does not work (but there is no reason why it should not).
- For the moment pending.



# Changes to vacuum chambers – TH2QD21/22




- These chambers are never baked.
- Increase aperture by exchange to normal-diameter chambers.
- Chamber from HADQD11 can be reused.
- Second chamber found in storage.
- Installation together with new chambers in HADQD11/12.






#### **Instrumentation-BLM system**

- Locations of 16 BLMs agreed (with HADES).
- B. Walasek-Hoehne coordinating from BI side.
- FLUKA simulations to optimize positions started.
- Some electronics already acquired, final installation beginning 2018.




## Instrumentation-Halo monitor

- 4 scintillators to measure beam halo/beam size move from Cave M beamline.
- Preferably to be installed with  $\Delta \mu = 180^{\circ}$  wrt. target.
- Project responsible from BI: Christiane Andre.
- We have official OK from Cave-M liason.
- S. Ratschow proposed locations, evaluation still ongoing.



## Instrumentationtransmission monitors

- Existing SEMs contain too much material (IC) to measure full intensity.
- Two additional SEM foils (no IC) for high-intensity beam transmission and extraction efficiency measurements. Possible issues with absolute calibration.



• We will NOT upgrade scintillating screens (it was included in the budget, but is very expensive and requires a lot of manpower.)



#### Control system-LSA

- Working with Bernd Schlei who is setting up the LSA hierarchy.
- His requirement provide CSV files containing twiss and magnet strength information.
- Ongoing, concerns about MIRKO twiss and sequence files.

#### CSV File Format for OPTIC\_STRENGTHS Table

OPTIC_STRENGTHS ; <optic_name></optic_name>	
DEVICE_NAME; STRENGTH_L	CSV File Format for TWISS_OUTPUTS Table
<device#1>; <knl#1></knl#1></device#1>	TWISS_OUTPUTS ; <optic_name></optic_name>
	ELEMENT_NAME;TYPE;S;BETX;ALFX;DX;DPX;MUX;BETY;ALFY;DY;DPY;MUY;X;PX;Y;PY; -
	HKICK;VKICK;K0L;K1L;K2L;K3L;K4L;K5L;K1SL;K2SL;K3SL; <opt_cols></opt_cols>
<device#n> ; <knl#n></knl#n></device#n>	<element#1> ; &lt;&gt; ;</element#1>
	· ·
	· ·
	<pre><element#n> ; &lt;&gt; ;</element#n></pre>



#### Documentation

- for the moment:
  - an unofficial webpage (not TYPO3) http://web-docs.gsi.de/~sapinski/HEST/
  - catalogue with all documents on windows file server
  - partly organized printed documentation
- next:
  - TYPO3 webpage
  - IPAC paper about HADES beamline upgrade
- important: synchronization of information
  - MIRKO/Oper DB/LSA/Layout (Katia model)/Component DB/reality
  - not really started yet how other machines do it? Common approach?





#### Responsibilities


- Define where responsibility of MK ends and those of experiment starts
  - list of experiment liason person defined
  - definition of responsibilities is often not easy,
    for instance DKs and magnets can be in experimental zones
- Proposal (based on drawing on next page):
  - SIS-18 MK responsibility end: S06VV2T last element belonging to SIS-18 (?)
  - HHD whole line under HEST MK?
  - Cave-M: HTMVV2T (?)
  - HADES: HADVV3T (?)
  - Cave C: HTCVV2TT33 (?)
  - CryRing: HTBVV2T (?)
  - comments? ideas?



- Cave A: HTAVV1T (?)
- Entrance ESR: TE5VV2T (?)
- Exit ESR: TT1V1T (?)



#### Responsibilities



#### Acknowledgements

Many thanks for help and support from Technology Laboratory, Mechanical Integration, Mechanical Design, Gross Montage, BI, Power Converters, Vacuum, Shutdown Planning, Carl, and others!

#### Thank you for your attention!









